City of Alameda Emergency Operations Center and Fire Station 3

	Approved		Actual Paid		Projected			
		Budget	tl	nru 3/1/17	R	Remaining	1	Difference
Revenue								
2013 Certificates of Participation	\$	3,000,000	\$	989,877	\$	2,010,123	\$	-
2003 A Tax Allocation Bonds		863,108		863,108		-		-
IBank Loan		2,833,000		2,771,888		113,761		(52,649)
Sales proceeds		450,000		-		450,000		-
Internal Service Fund Loan		809,000		809,000		-		-
Internal Service Fund Transfer		400,000		400,000		-		-
General Fund		562,000		562,000		-		-
Total Revenue	\$	8,917,108	\$	6,395,873	\$	2,573,884	\$	(52,649)
Expenditures								
Construction and related costs	\$	8,777,000	\$	8,574,168	\$	1,065,692	\$	(862,860)
IT Equipment & Furniture		140,000		63,400		604,000		(527,400)
Total Expenditures	\$	8,917,000	\$	8,637,568	\$	1,669,692	\$	(1,390,260)
Proposed Project Shortfall Funding Sour Reallocate remaining budget from lega Ground Emergency Medical Transport IBank Loan Proceeds General Fund (available fund balance)	cy proj						\$	391,660 446,000 52,600 500,000
Total							\$	1,390,260

City of Alameda Emergency Operations Center and Fire Station 3 Information Technology Equipment and Furniture

	ESTIMATED COST		TOTALS		
Fire Station 3 Furniture Design and Installation of IT/communications	\$	32,000 150,000			
Information Technology Equipment		35,000	\$	217,000	
Emergency Operations Center Furniture EOC IT Emergency Communications Equipment EOC Audio Visual Equipment	\$	30,000 182,000 175,000	\$	387,000	
TOTAL - IT Equipment & Furniture			\$	604,000	
Less: Available Budget				76,600	
IT Equipment and Furniture Budget Shortfall			\$	527,400	

City of Alameda Emergency Operations Center and Fire Station 3 Construction and Related Costs

	Amount		
Alten contract change orders	\$	675,624	
EBMUD		188,913	
Permit Fees		119,064	
State of California - HazMat Fee		65,085	
PG&E		17,006	
TOTAL - Construction and Related Costs	\$	1,065,692	
Less: Available Budget		202,832	
Construction and Related Costs Budget Shortfall	\$	862,860	